

ZEERBOX · DESIGN DECISION RECORD

ZeerBox recommendations accepted

Design Molecule Lab · designmolecule.com

DOCUMENT CONTROL

Document ID	ZBX-DDR-002	Version	0.1
Status	Draft	Date	2026-09-25
Author	Amish Chadha	License	CERN-OHL-S-2.0
Project TRL	TRL 3 Proof of concept		
Repository	github.com/BoujeeEnjinia1701/zeerbox		
Source	docs/decisions/0002-recommendations-accepted.md @ 0dec515		

REVISION HISTORY

Version	Date	Author	Change
0.1	2026-09-25	Amish Chadha	Record Amish's acceptance of all open recommendations (TRL 3 items 11 to 13) and the items that remain open

0002: Recommendations accepted

- **Date:** 2026-09-25
- **Status:** accepted (items 11, 12 and 13); items 9 and 10 remain proposed, awaiting Amish

■ Context

After the TRL 3 session, `docs/REVIEW.md` and ZBX-DDR-001 listed five items as "Proposed, awaiting Amish". Three of them (11, 12 and 13) carried a recommendation; two (9 and 10) did not. On 2026-09-25 Amish wrote, in chat: "i accept all your recommendations, go with them across all repos." This record lists what that instruction decides, what changed in the repo because of it, and what stays open. TRL 4 remains on hold by Amish's instruction, and the repo stays at TRL 3.

■ Options considered

The options for each item are in ZBX-DDR-001, Table 2, and in ZBX-CAL-001 v0.1, sections 4, 5 and 10. They are not repeated here.

■ Decision

Table 1. Newly decided items. Figures are central estimates from ZBX-CAL-001 at the 35 °C, 30 % RH design point.

#	Item	Decision	What changed in the repo
11	R3 not met, R2 at risk	Decided by Amish, 2026-09-25: go with recommendation. Option (c): a 150 mm pad on the same fans, R3 relaxed from 85 % to 80 %, and produce-level measures (covered or lined crates for leafy and water-sensitive produce)	<code>PAD_T</code> 100 to 150 mm in <code>cad/src/model.py</code> ; BOM line 6 \$30 to \$40; R3 target 85 to 80 % in ZBX-REQ-001 v0.4 and <code>sizing.py</code> ; store RH 71 to 81 % (R3 not met to at risk); airflow 584 to 563 m ³ /h; ZBX-PRC-001 v0.4
12	Wet cavity against a dry insulating fill	Decided by Amish, 2026-09-25: go with recommendation. Option (b): dry rice husk fill, kept dry and protected from termites and rodents, subject to a durable, pest-proof supply locally; dry sand is the fallback. This supersedes ZBX-DDR-001 item 6 (wet sand cavity)	<code>FILL</code> parameter set to rice husk in <code>cad/src/model.py</code> ; BOM line 2 now lime-treated husk on a damp-proof course with a mortar cap and mesh (\$20 to \$15, wetting pipe removed); cavity water 12 to 0 L/day; total water 44 to 36 L/day; fill mass 2.4 to 0.15 t
13	Roof footing size and design wind speed	Decided by Amish, 2026-09-25: go with recommendation. Keep 500 x 500 x 600 mm footings as a minimum; confirm the local design wind speed with a builder at the chosen site	No geometry change. Recorded in ZBX-CAL-001 v0.2 section 10, ZBX-PRC-001 v0.4 and ZBX-REQ-001 v0.4 R11. Confirming the wind speed needs a site and a builder, so it waits for the partner (item 10)

Combined effect of items 11 and 12 (ZBX-CAL-001 v0.2):

Table 2. Before and after.

Quantity	Before (CAL-001 v0.1)	After (CAL-001 v0.2)
Pad effectiveness	75.7 %	88.2 %
Supply air	24.8 °C, 75 % RH	23.1 °C, 87 % RH
Mean store air	25.9 °C, 71 % RH	24.3 °C, 81 % RH
Drop below ambient (R2, 8 K)	9.1 K (8.0 to 10.0 K), at risk	10.7 K (9.8 to 11.4 K), met
Store RH (R3)	71 % against 85 %, not met	81 % (77 to 85 %) against 80 %, at risk
Heat load	418 W	442 W
Water per design day (R8)	44 L	36 L
Cooling equipment kit (R12, \$300)	\$260	\$270
Structure, costed separately	\$360	\$355
Store total, crates excluded	\$620	\$625

`budget_usd` stays at \$300 for the cooling equipment kit (ZBX-DDR-001 item 1); no budget change was recommended. The pitch and problem lines had no recommended rewording and are unchanged. Drawing ZBX-DWG-001 is reissued at Rev P2; the STEP and STL files, the concept media and `docs/04-calcs/results.csv` are regenerated from the model.

No item needs another repo to change, and no item was TRL 4 work that had to be put on hold.

Items that remain open

Table 3. Proposed, awaiting Amish. No recommendation was made, so none is assumed.

#	Item	Status
9	Wall material: fired brick, mud brick or concrete block	Proposed, awaiting Amish. No recommendation stated; fired brick remains the working choice in the model and BOM
10	First co-design partner, region and crop mix	Proposed, awaiting Amish. No recommendation; partners are picked per area later under the cross-cutting rule in ZBX-DDR-001

Consequences

- R2 is now met in every case. R3, relaxed to 80 %, is at risk: 77 % in the unfavorable case. No requirement is not met; R6, R10 and R11 still need field data or a partner.
- The dry husk fill must stay dry and pest-free. If no durable husk supply exists at the chosen site, dry sand costs about 0.3 K of cooling and adds about 1.9 t of wall mass.
- Dry husk is combustible; ZBX-PRC-001 v0.4 adds a safety note on capping the cavity and keeping hot work away from it.
- TRL 4 work (a pad and fan test article, a controller bench test, crate liner trials, a site wind survey) is on hold by Amish's instruction.